TEJUS
CONSULTANTS

No. TC / BBMP / RI / YLK-PMC / 402 / 18 – 19

Date: 27-03-19

To
The Executive Engineer (Project Division)
Yelahanka Zone,
Bruhat Bangalore Mahanagara Palike,
Bangalore.

Dear Sir

Sub: **First and Final bill for the work of Improvements to parks in ward no -08 Kodigehalli.**

In reference to the above subject, this is to bring to your kind notice that we have scrutinized the **First and Final Bill** submitted by **M/s KRIDL, Bangalore**, towards the above said work and arrived at an amount of **Rs. 2464617.76/-(Rupees Twenty Four Lakh Sixty Four Thousand Six Hundred Seventeen and Paise Seventy Six Only**). The work has been completed satisfactorily.

This is for your kind information.

Thank you and assuring you the best of our Services at all the times

For Tejus Consultants
(Nischal M)

TEJUS CONSULTANTS

TEJUS
CONSULTANTS

Name of the work: Improvements to parks in ward no -08 Kodigehalli

Contractor/Agency : M/s KRIDL

Name of the Client : BBMP

Estimated Cost : 25.00 Lakhs

Status of Bill : 1st and Final Bill

In the Presence of : (a)Mr. Sundresh G K
Assistant Engineer, BBMP, Bangalore.
: (b)Mr. Chandrashekhar B. V
Assistant Executive Engineer, BBMP, Bangalore
: (c) Mr. Shivunaika B Site Engineer
M/s Tejus Consultants

Item no	Description of Item of Work	Comments/observation
1	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavted surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications	Work done up to the billed quantity and quality is satisfactory
2	Providing and laying in positionp lain cement concrete of Mix CC 1:4;8 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour HOM of machinery curing complete as per specification,	Work done up to the billed quantity and quality is satisfactory
3	Providing and fixing precast solid concrete kerb stones made out of No.272.21 CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc.,	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

4	Providing and laying in position plain cement concrete of Mix 1:2:4 with cement @ 240 kgs, with 20 mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.549 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour HOM of machinery curing complete as per specification	TEJUS CONSULTANTS Work done up to the billed quantity and quality is satisfactory
5	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortat 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour curing complete as per specification.	Work done up to the billed quantity and quality is satisfactory
6	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour	Work done up to the billed quantity and quality is satisfactory
7	Providing and applying spray painting in two coat (excluding priming coat) over concrete / masonry / asbestos cement sheet /plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
8	Supply and fixing of Elliptical Cross Trainer. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.	Work done up to the billed quantity and quality is satisfactory

9	Supply and fixing of HD Health Walker. Metal. All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded Joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCI solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.	Work done up to the billed quantity and quality is satisfactory
10	Supply and Fixing of HD Sit Up Station. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.	Work done up to the billed quantity and quality is satisfactory
11	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% Nacl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAI 5019 Blue and RAL 1014 Beige, Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

12	Supply and Fixing of HD Mini Ski. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.	Work done up to the billed quantity and quality is satisfactory
13	Supply and Fixing of Bicycle. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Capacity_1 Persons.	Work done up to the billed quantity and quality is satisfactory
14	Supply and fixing of HD Squat Pushing. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Capacity 2 Persons	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

15	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCI solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre. assembled equipment modules	Work done up to the billed quantity and quality is satisfactory
16	Supply and fixing of Twist Stepper. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.Capacity_2 Persons.	Work done up to the billed quantity and quality is satisfactory
17	Lead for earthwork and disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading for earthwork (upto 10 kms) complete with all lead & lift & as per the direction of the Engineer in charges. (S.R.of PW,P & IWTD, SR 2016-17	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS